

PWG-45

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.
4	Name of Agency	M/s K Damodar and Co.
5	Amount Put to Tender	4,996,918.00
6	Cost of Work as Tendered rates	5,346,702.00
7	Agreement No	225/2013-14 Dated: 06/02/2014
8	Actual Expenditure incurred	3,423,413.00
9	Dat of Commencement (As per Agreement)	8/2/2014
10	Date of Completion (As per Agreement)	10/5/2014
11	Actual Date of Completion	31/05/2014

Asst.Engineer

Asst. Exe. Engineer


Executive Engineer


ಸಹಾಯಕ ಮಹಾನಗರ ಮಂಜರರು
ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ


ರಾಜರಾಜೇಶ್ವರಿ ನಗರ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು -

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.
4	Name of Agency	M/s K Damodar and Co.
5	Amount Put to Tender in Rs	4,996,918.00
6	Cost of Work as Tendered rates in Rs	5,346,702.00
7	Agreement No	225/2013-14 Dated: 06/02/2014
8	Actual Expenditure incurred in Rs	3,423,413.00
9	Date of Commencement (As per Agreement)	8/2/2014
10	Date of Completion (As per Agreement)	10/5/2014
11	Actual Date of Commencement	8/2/2014
12	Authority	Executive Engineer


Asst. Engineer



Asst. Exe. Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Executive Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560002


**PWG-46 (Paragraph 194)
Detailed Completion Report**

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.
4	Name of Agency	M/s K Damodar and Co.
5	Amount Put to Tender	4,996,918.00
6	Cost of Work as Tendered rates	5,346,702.00
7	Agreement No	225/2013-14 Dated: 06/02/2014
8	Actual Expenditure incurred	3,423,413.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) Savings	22.02%
10	Date of Commencement	8/2/2014
11	Actual date of completion	31/05/2014

Forwarded to AG Govt of Karnataka for information


Asst. Engineer


Asst. Exe. Engineer
ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರದ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಕೆ.ಆರ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Executive Engineer
ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರದ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560002

PWG-47 (Paragraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.
4	Name of Agency	M/s K Damodar and Co.
5	Amount Put to Tender	4,996,918.00
6	Agreement Cost	5,346,702.00
7	Actual Expenditure incurred	3,423,413.00
8	Savings (Compared of Ageement Cost)	22.02%
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	8/2/2014
12	By whom Executed :	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.
13	Inspection by Divisional Officer :	R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)


Asst.Engineer


Asst. Exe. Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿವೃದ್ಧಿ
ಮಹಾನ್ಯಾಂಗವು
ಬೃಹತ್ ಮಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ


Executive Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿವೃದ್ಧಿ
ಮಹಾನ್ಯಾಂಗವು
ಬೃಹತ್ ಮಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು -

Certificate

1	Name of Work	Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.
2	Name of Agency	M/s K Damodar and Co.
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari nagara Division
	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No P.N.
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc.,

[Signature]

[Signature]
 ಸಹಾಯಕ ಮುಖ್ಯಮಾಹಿತಿ ಅಧಿಕಾರಿಗಳು
 ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

[Signature]
 ಕಾರ್ಯಪಾಲಕ ಅಧಿಕಾರಿಗಳು
 ಯಶವಂತಪುರ ವಿಭಾಗ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಬೆಂಗಳೂರು - 560001